

North East Housing Reconstruction Programme  
**Physical Performance 2004 to 2010**  
**As on 27.08.2010**

S.No	District	Available Allocation	Houses Completed	Houses under Construction	Suspended Houses (2005 - 2008)		Houses Under Construction + Suspended	Selected	Balance Houses
					Not Re Commenced	Construction Re Commenced			
1	Jaffna	13,196	7,904	2,732	58	19	2,809	-	2,483
2	Killinochchi	5,391	611	1,001	951	539	2,491	-	2,289
3	Mullaitivu	2,841	613	953	-	-	953	-	1,275
4	Vavuniya	2,143	2,140	-	3	-	3	-	-
5	Mannar	3,405	2,082	1,103	132	-	1,235	-	88
6	Trincomalee	6,513	5,745	55	142	2	199	-	569
7	Batticaloa	11,611	10,771	810	30	-	840	-	-
8	Ampara	4,575	4,575	-	-	-	-	-	-
<b>Total</b>		<b>49,675</b>	<b>34,441</b>	<b>6,654</b>	<b>1,316</b>	<b>560</b>	<b>8,530</b>	<b>-</b>	<b>6,704</b>

North East Housing Reconstruction Programme  
**Performance - Phase V**  
**As on 27.08.2010**

S.No	District	No of 1st Installment Paid	No of 2nd Installment Paid	No of 3rd Installment Paid	No of 4th Installment Paid	No of 5th Installment Paid
1	Jaffna	-	-	-	-	-
2	Killinochchi	1,001	144	101	39	-
3	Mullaitivu	953	259	210	37	-
4	Mannar	859	351	286	201	14
5	Trincomalee	-	-	-	-	-
6	Batticaloa	671	671	423	341	30
<b>Total</b>		<b>3,484</b>	<b>1,425</b>	<b>1,020</b>	<b>618</b>	<b>44</b>